



# MTR Shatin to Central Link Contract 1121 Immersed Tube Tunnels Hong Kong, China

Fumihiro Aikawa
Construction Manager – MTR Corporation Limited
John McLeod
Project Director, Penta-Ocean – China State JV













## **Introduction of SCL**



























# **Procurement Process Early Contractor's Involvement**



















**Scope of works:** Design and Construction of 1.66km of Immersed Tube Tunnel under Victoria Harbour including 94m of cut and cover tunnel at the Northern Landfall and associated ventilation building.

**Client:** MTR Corporation Limited

**Owner:** Hong Kong SAR Government

**Client's Designer:** AECOM

Contractor: Penta-Ocean – China State JV

Contractor's Designer: Arcadis supported by Capita

Contract Value: HKD 4,350M (€500M)

**Contract Duration:** Dec 2014 – April 2019

Other key stakeholders: Marine Department / Cross Harbour Tunnel / Central Wanchai Bypass Project / Royal Hong Kong Yacht Club & other typhoon shelter users















#### **Contractor's Alternative Scheme**




Cofferdam



**PROJECT** 


















- Under Water Closure Joint at ME4.
- C. Under Water Closure Joint between E9 and E10.

#### **Final IMT Configuration**













#### **Understanding the Geology**







Alternative approach: Dredging profile based on settlement analysis

Soil to be dredged based on settlement analysis



















#### Section A-A (Typical Section)



Section B-B (Section at soft deposits)


























Shek O casting basin














**Gravel Spreader Overview** 


























# **Guidance Display for Gravel Placement**





Gravel Level inside Tremie Pipe

Frame Position

**Survey Data** 
















## **Altimeter Readout**













































































































#### **ME4 Terminal Joint after dewatering**



















#### Environmental/Sustainability measure in the project

- Saving in reclamation in CBTS=> significant reduction in waste disposal
- On site batching plant and marine deliveries at Shek O
- IMT Precast construction in Hong Kong rather than in China => Achieve tight quality control
- Extensive CPT and analysis to save dredging and disposal quantities















#### Engagement of the community

- Good relationship with the stakeholders in the Typhoon shelter
- Upgrading of the yacht club pontoon and facilities
- Regular stakeholder engagement meetings and briefings
- No complaint for any of the fairway diversions





















#### Safety

- The safety awards received during the project
  - MTR Gold Safety Award (2018)
  - MTR The Best Site Condition Award (2016)
  - MTR "Hands Off" Safety Innovation Awards Bronze Award (2016)
  - ➤ Development Bureau Considerate Contractors Site Award Scheme in "Merit" (2016)
  - ➤ OSHC Construction Safety Day "The Best Safety Culture Construction Site Golden Award (2016)

















# **Behavioural Based Safety**

- Implementation of a behavioural based safety initiative which is now being used by other clients on other projects in Hong Kong
- Daily observation and engagement with workers
- Build mutual respect and trust
- 360° engagement (not top down or bottom up)



項目:地鐵沙中級 1121 - 超海線影腦道達	施工程	公司: 港	洋鋼結	樗公程有限公司	
日間: 30 0 tolor 2015 時間:	III see	型刷 一	= =	PI (f) × H	-
教女祭月 日本 〇 毎年 〇	毎月 「	3 MK []			_
教育與名及第名 Andrea Cel A		後駆然工友性名	及工作業		
を押の工具		ICAGE IN M	ing ax	EM SCOOL	25
行具觀察		安全不安全			
13 1-0 802-91	已数件	<b>多時期/明/数</b>	CER	EN456/维/的	B)
工業的反應 正在中央主要所立為機能與人民業務局、研究的 第一日本主要企業等等。	1				
文学: 1000年4年4月1日 - 产业的产品发生产品的 下,2000年4日本人株の書店を行る的により	9 /				
更新安徽工作:大部等、用户部的工作性的的新 构造的工具。	Nin				
停止工作 朝现统道: 月從工作表定所。	AND.				
個人物類裝備 (担生) 計計工作所不正信用使人350時間、他位工程 排標確認的效果中心,改進四層五位層。			1	方明な此から 他に一切がより版 現 公門とは編集	
使用的硬膏的现在使用地采打自由效	pJ/D			有關時風風	
<b>州東京を今の改名領土森 5×3</b> 工作政略和工権的行為	1		1	员上	
上打戶股份以上提出的了時 時间的行用式工事可屬於、耐色涂料能人上收入。	1				
<b>超初为强运域</b> ·汉克拉外下来将中京维。	N/s				
研究於这種不能 / 實及應 · 排作與各自應可可 以於被益。	136			3 = 3 = 3	
MERKANE PROMETE.	War	The state of the s			-
工具和解榜		AND THE REAL PROPERTY.			
划对工作进作中也的工具。	1	是是一日·李白建 如			
使用的体育工具的控制技术。	V	74.638.40			
在研究的方式() 維作與各種數別就以使用的特別。 2	1	现在用			
工作中國/進程 工作中國/進程	A(n				
上17分配/現在 工作水鉄県不合併?	1				
工作系統的基础企业部外汇金额新了	1 /				
工作的转进人力的放弃的八条格为约 *	VA				
工地整准管理	-				
<b>发展整理的基础资金属?</b>	1	and the same of			
如此整件的中世五月期/1万十四年7	1	1000			
を東西型の名は否証的49557 ※ 7世末が発出の名を1.00回答(	UM	-			
人類下限	V	加斯			
通便符形/模型行政的/范围市通行表/机工在下	NA				
在 所然用在銀作網 研究性期間:1次何次本人用號,可有由 就也,可以近個的人於,以其 14。任何 環見:600五 於其。	中心是	建放车至300.00 2分的格3克服	3. 基值 第. 基值	提供的现基并示 1支付与整处预	是終
















#### Client Satisfaction

- Completed the installation of 11 IMT units including the works through the breakwater within a 10 month period
- No adverse impact to the adjacent sensitive structures, Cross Harbour Tunnel and Hung Hom bypass
- Handed over to all of the designated and interfacing contractors on time.
- Delivered a high quality product with no leakage inside the IMT tunnels
- Co-located in the office to achieve a successful collaborative working environment.

















#### In Summary

- Alternative solution to the cut and cover works inside the typhoon shelter delivering time and cost savings to the client and reducing disruption to the stakeholders
- Through design and analysis process reduced the amount of dredging required.
- Quality in construction achieved to the tight tolerances to ensure no rework required and each of the units placed right first time every time
- Designed and built an automatic gravel spreader to ensure successful placement of the gravel bed prior to positioning the IMT units
- Successfully implemented temporary works scheme for the very challenging Terminal Joint consisting of tremie concrete and dome formwork
- Completed the works to the original schedule













# **THANKYOU**









